

ARCHITECT'S FIELD REPORT

03

PROJECT	Ohio City Town Hall Interior and Exterior Rehabilitation, Phase II SHF Project # 2017-01-021	DATE	9/22/2017
----------------	---	-------------	-----------

CONDITIONS			
DATE	9/22/17	TIME	1:00 pm
WEATHER	Overcast, Chilly	TEMP	43 deg

WORK OBSERVED	
Interior and Exterior Progress	
TRADES PRESENT	
None	

PARTIES			
<input checked="" type="checkbox"/>	Ben White	Ben White Architecture, LLC	970-349-5378
<input type="checkbox"/>	Rachel Magruder	Gunnison County	970-641-7616
<input type="checkbox"/>	John Cattles	Gunnison County	970-275-0768
<input type="checkbox"/>	Chris Klein	Christopher Klein Construction	970-209-0111

COMMENTS & OBSERVATIONS	
<ol style="list-style-type: none"> 1.) Observed the installed front entry door and transom window. Panic hardware is installed and operational. 2.) Observed the installed transom window above the side entry door. 3.) Observed installed base trim. 4.) The wood stove has been set. The stove flue pipe has not yet been reinstalled. 5.) Noted the chemical patina mock up on the new metal ceiling tiles. A varying degree of grey/black patina can be achieved by using different mixtures and drying times. 6.) Observed the painted interior window and window trim. 	

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 1</p> <p>Southwest Elevation showing the recreated entry door.</p>	<p>Note</p>
	<p>9/22/17 – Photo 2</p> <p>Recreated main entry door and transom window.</p> <p>The door swings to the exterior to comply with egress codes.</p>	<p>Note</p>
	<p>9/22/17 – Photo 3</p> <p>Interior view of main entry door. Panic hardware and interior trim have been installed.</p>	<p>Note</p>

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 4</p> <p>Main entry door – detail of panic hardware.</p>	<p>Note</p>
	<p>9/22/17 – Photo 5</p> <p>West Elevation. Completed work on this elevation.</p>	<p>Note</p>
	<p>9/22/17 – Photo 6</p> <p>Side entry door transom window has been installed. Flashing is installed at the window head.</p> <p>Door hardware is functional.</p>	<p>Note</p>

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 7</p> <p>Interior detail of the side entry door. Panic hardware is operational. Awaiting interior door trim.</p>	<p>Note</p>
	<p>9/22/17 – Photo 8</p> <p>Interior Photo looking north.</p>	<p>Note</p>
	<p>9/22/17 – Photo 9</p> <p>Interior Photo looking north.</p>	<p>Note</p>

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 10</p> <p>Wood base trim has been installed.</p>	<p>Note</p>
	<p>9/22/17 – Photo 11</p> <p>Interior Photo looking south.</p>	<p>Note</p>
	<p>9/22/17 – Photo 12</p> <p>Metal Ceiling Tile Mock Up</p> <p>Original trim above with a smoky patina. Examples of three new ceiling tiles with varying degrees of chemical patina.</p> <p>Product Name: Sculpt Nouveau “Slate Black”</p>	<p>Note</p>

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 13</p> <p>Metal Ceiling Tile Mock Up</p> <p>Chemical patina to match the majority of the ceiling tiles.</p>	<p>Note</p>
	<p>9/22/17 – Photo 14</p> <p>Metal Ceiling Tile Mock Up</p> <p>Chemical Patina to match the ceiling tiles surround the wood stove flue that are the darkest patina.</p>	<p>Note</p>
	<p>9/22/17 – Photo 15</p> <p>Metal Ceiling Tile Mock Up</p> <p>Chemical patina before and after photo.</p>	<p>Note</p>

PHOTO – WORK ITEM	DESCRIPTION	ACTION
	<p>9/22/17 – Photo 16</p> <p>West side window interior. The interior windows and window trims have been painted.</p>	<p>Note</p>
	<p>9/22/17 – Photo 17</p> <p>West side window interior.</p> <p>The window crank cover has not yet been installed.</p>	<p>Note</p>

END OF FIELD REPORT